

REPORT TO CITY COUNCIL

DATE: JULY 12, 2006

TO: HONORABLE MAYOR AND MEMBERS OF THE CITY COUNCIL

FROM: GREG RAMIREZ, CITY MANAGER

BY: NATHAN HAMBURGER, ASSISTANT TO THE CITY MANAGER

SUBJECT: UPDATE NO. 2 OF THE U.S. 101 / KANAN ROAD INTERCHANGE IMPROVEMENTS PROJECT

On January 25, 2006, City Council approved the Kanan Road Interchange contract to Security Paving Company. Because of the lengthy construction schedule, it was requested that City staff bring back periodic construction updates for City Council and public information purposes. This is the second of these construction updates.

In summary, the contractor is finishing the final steps on Phase I of the construction and under way with work in Phase II.

The following Contractor's actions have taken place since the last update was provided to the City Council in April.

SW Quadrant

- Access road from Roadside Drive was base paved and will receive the final cap in the final phase of construction. A storm drain, two catch basins, and a new waterline was installed in the access road. This road has been opened for through traffic to access the businesses along Roadside Drive as access from Kanan Road has been closed off.
- Roadside Drive has been cleared, the cul-de-sac terminus has been constructed, and all retaining walls are complete.
- Area around the Self-Storage property has been constructed. The new driveway from Roadside Drive is being scheduled to be installed.
- K-rail was installed along existing SB off ramp.
- Grading and drainage work was completed along SB off ramp.
- The utilities that currently are above ground along the southbound US 101 on Roadside Drive are being put under ground. The excavating and installation of the conduits for all of the various utilities is being completed by Tidwell.

SE Quadrant

- Preliminary work, clearing grubbing in preparation of SB on ramp.
- Removed Park and Ride lot.

- Reconstructed roadway on Roadside Drive (east of Kanan Road).

NE Quadrant

- Base paving for the NB off ramp has taken place.
- Drainage at the NB off ramp near the Shell property has been completed.
- Striping will be completed in anticipation of the opening of the NB off ramp.
- Extension of the retaining wall has been approved by Caltrans and completed.

As directed by the City Council, staff reviewed the most recent change orders with the Mayor and Mayor Pro Tem. The items were accepted, as presented, with no further action required at this time.

As the utility companies continue to make final preparations for their facilities to be placed underground on the south side of the U.S. 101, Security Paving has agreed to begin the construction of the new NB loop on ramp. The contractor will also be completing piling work at the bridge on Canwood Street as schedules were rearranged due to several nesting birds that were in the area over the past month. Additional work along the new NB off ramp will be completed as well.

RECOMMENDATION

Staff respectfully submits this report to the City Council as informational with no formal action required at this time.