

CLIENT: City of Agoura Hills

Report No. 6

JOB NUMBER: 07-174 EA 1965U4

Week: March 27 –April 2, 2006

FEDERAL NUMBER: HPLUN - 5435(010)

PROJECT: US 101/Kanan Road Interchange Improvements

PRIME CONTRACTOR: Security Paving, Inc.

RESIDENT ENGINEER'S WEEKLY REPORT

Monday Contract Day: 25 March 27, 2006 Weather: Cloudy WD: 1

Contractor installed informational signs and corrected signs installed on barricades (put them on posts). SC Edison requested a copy of contract drawings and I provided electronic copy to Kendra. They started working on Roadside Dr relocation. I asked the contractor to cut tree branches for them. I contacted Tim Fox of Adelphia to check if their lines are impacted by Edison's relocation. Bob Hoffman of SBC called and informed me that their relocation at Old Canwood should be completed by the end of this week. Steiny worked on extending Edison's line at Kanan and Canwood by Shell Station. Shell Station owner is concerned about closing their driveway at Kanan Rd to reconstruct it. I told him that I need to check with contractor about schedule for that work.

Tuesday Contract Day: 26 March 28, 2006 Weather: Rain WD: 0

It started raining last night and continued through out the day. Contractor was unable to work today. I worked in the field office on various reports and other paperwork for the project. Called B. Hoffman of SBC to meet on site to check some of the conduits uncovered at N/B off-ramp. I requested a copy of the revised FNM-76 from Caltrans Local Assistance Office. They sent it to the City and City provided me a copy.

Wednesday Contract Day: 27 March 29, 2006 Weather: Cloudy, wet grade WD: 0

It was too wet for contractor to work today productively, so they were given a non-working day for wet grade. Polo met with SBC today in the field and received their relocation drawings. We both met with Don Van Dyke of Charter Communications to check if they have any conduits at N/B off-ramp. He told us that the new relocated conduits are at the bottom of the cut below new Canwood St. I met with J. Thorsen of City of Agoura Hills and briefed him about the current issue.

Thursday Contract Day: 28 March 30, 2006 Weather: Clear WD: 1

Weekly meeting was held at 8 AM in the trailer. Attendance and meeting minutes are filed separately. J. Thorsen Assistant City Manager announced that he will be moving to a new position with City of Maliby by May 1, 2006. Contractor's trucks were tracking a lot of mud on the streets and I asked them to bring a sweeper which they did. Called Ken of Willdan and left him a message regarding revised plans. Security Paving scheduled preconstruction meeting with Caltrans and Pile fabricator for tomorrow morning at 9 AM in Fontana. Parsons met with the City to devise a strategy for transitioning duties before Jim Thorsen leaves the City. It was decided to hold a Utility meeting on next Tuesday to closely track the schedule of utility relocation work.

Friday Contract Day: 29 March 31, 2006 Weather: Clear WD: 1

It was drizzling in the morning and forecast called for more rain tonight and tomorrow. Contractor worked on SWPPP preparation. I attended the meeting in Fontana with pile fabricator, Utility Vault, Caltrans Structural Materials Testing and Security Paving. We went over the SP requirements for contractor's PC QCP plan that they already submitted for review. We also discussed briefly the welding QCP requirements. Preconstruction meeting for welding QCP is tentatively scheduled for next Friday. SC Edison removed their line to the new poles but could not remove the old poles and just cut them off.

TIME ELAPSED: NTP February 21, 2006, [29 Days – 6 Weather Days = 23 WD]

PERCENT COMPLETE: 5 % (estimated)

Dragan Buha

RE

Signature

Title