

CLIENT: City of Agoura Hills

Report No. 3

JOB NUMBER: 07-174 EA 1965U4

Week: March 6 –12, 2006

FEDERAL NUMBER: HPLUN - 5435(010)

PROJECT: US 101/Kanan Road Interchange Improvements

PRIME CONTRACTOR: Security Paving, Inc.

RESIDENT ENGINEER'S WEEKLY REPORT

Monday Contract Day: 10 March 06, 2006 Weather: Cloudy, Rain WD: 1

The rain was forecasted for today but the contractor decided to work. They will close Canwood St this afternoon and I notified Caltrans to come and adjust signal timing. I talked to R. Slayman regarding material testing, since it will rain today and tomorrow, the contractor has to request material testing. I received contractor's submittal for water line and CPM (narrative and reports with floppy; previously received plots). Contractor requested soil compaction testing and technician was on site in the afternoon. Discussed issue of private properties that contractor has been using for moving their equipment. I stressed that either the properties have to be cleaned up from trash or not used by the contractor since trash is a SWPPP violation. M. Mattivi told me that he will talk to property owners about it. N. Fox-Fernandez of Rincon asked to contact permitting agencies about bird survey. I told her to do so. I received Caltrans' review comments on Contractor's SWPPP.

Tuesday Contract Day: 11 March 07, 2006 Weather: Clear WD: 1

I prepared and issue letter with SWPPP review comments to the contractor. J. Thorsen informed me that property owner that needs to install 1,050 FT of sewer line along Roadside Dr will contact me and I invited him for Thursday's meeting with the Contractor at 8 AM in the trailer. A meeting was held today at 8AM in the trailer with Caltrans Structures Materials Representative, Thai Le, and Contractor and subcontractors. See sign up list for attendance and handouts provided at the meeting. Utility meeting was held at the trailer and on the project site with SC Edison and The Gas Co at 1 PM at the trailer. The Gas Co. representative Jeff Roth provided a copy of their relocation plans.

Wednesday Contract Day: 12 March 08, 2006 Weather: Clear WD: 1

I delivered Tie Back Submittal to Caltrans Oversight Structures Engineer in Thousand Oaks Office. I also mailed Waterline and Tie Back Submittals to Willdan. I met with J. Thorsen of City of Agoura Hills at the Agoura Self Storage and discussed options for the RW 4 and RW 3 and the driveway between them. I asked Ken Steele of Willdan to check turning radius inside Agoura Self Storage after the new driveway is built. Since it appeared that the plans will be changed I informed the contractor verbally about holding off on the RW work. Contractor asked if the drainage pipe for Access Rd could be accepted based on the Certificate of the Compliance since it is within City's R of Way. I told them that we can release it in the field with Certificate of Compliance attached. I reminded the Contractor about predicted storm on Friday and asked them to prepare for SWPPP.

Thursday Contract Day: 13 March 09, 2006 Weather: Clear WD: 1

First Weekly meeting was held at 8 AM in the trailer. Attendance and meeting minutes are filed separately. We met with the developer who wants to build a sewer line to his property on Roadside Dr. Since we started the work we will complete our improvements on Roadside Dr before they can install the sewer.

Environmental Permits meeting was held at 9 AM with Rincon Consultants, Inc. and Contractor. Conditions for the work in Medea Creek were discussed and what the Contractor has to do. Attendance list and meeting minutes are filed separately.

Ken Steele of Willdan e-mailed me the turning radius for Agoura storage after improvements and it appears that improvements will not impact existing condition. I will meet with J. Thorsen and Storage Manager tomorrow morning to explain this.

I contacted telephone and cable utilities regarding Canwood St. Edison poles next to Shell Gas Station. I left message for most of them since they did not answer.

I followed up with LVMWD about Contractor's submittal for water line. J. Valente told me that he may complete review by early next week.

Contractor submitted concrete and AC mix designs for the project. I gave one copy to R. Paul of Caltrans that attended our meeting in the morning. Caltrans requested gradation X values to be submitted for the mixes and I asked C. Wenzel of Security Paving to provide that information.

Contractor informed me that they may work this Saturday weather permitting.

Friday Contract Day: 14 March 10, 2006 Weather: WD: 1

I met with J. Thorsen and Agoura Self Storage Manager Peter to discuss proposed changes to RW # 3 and # 4. Jim asked the Designer (Ken Steele of Willdan) to look at couple of options to modify RW and driveway.

I informed the contractor that the mix design submittal is missing certificate of compliance for cement and fly ash. I also talked to the concrete plant and asked them for this information.

Contractor sent a letter of disclaimer for curb installed without any base. I forwarded the letter to the City and the designer. Designer previously told me that base was not necessary. The City will look into this issue and confirm it by Monday.


Sc Edison representative, Kendra Heinicke talked to Polo on the job site and told him that SCE is still waiting on Shell Gas Station before cut-over could be completed. J. Thorsen talk to Shell and they told him that they are waiting on SCE and that they completed their work. I contacted Kendra and left her a message.

AT&T representative informed me that they should be cut-over by the end of next week.

It rained on Saturday with hale in the morning. Minor drizzle on Sunday.

TIME ELAPSED: NTP February 21, 2006, [14 Days – 3 Weather Days = 11 WD]

PERCENT COMPLETE: 2% (estimated)



RE

Signature

Title