

CLIENT: City of Agoura Hills



Report No. 2

JOB NUMBER: 07-174 EA 1965U4

Week: Feb 27 – Mar 05, 2006

FEDERAL NUMBER: HPLUN - 5435(010)

PROJECT: US 101/Kanan Road Interchange Improvements

PRIME CONTRACTOR: Security Paving, Inc.

RESIDENT ENGINEER'S WEEKLY REPORT

Monday Contract Day: 5 February 27, 2006 Weather: Rain WD: 0

The rain was forecasted for today but the contractor decided to work. They encountered some obstacles at Access Rd area including several parked vehicles, building materials and large trailer. The area was staked by contractor's surveyor and we identified that a corner of Fence Factory yard has to be taken out. We notified the Fence Factory representatives about this and they said that they will work on it.

We also talked to Mike, tenant at the property behind Fence Factory and Don Goodrow owner of adjacent property. They promised to help with removal of vehicles, materials and trailer.

I prepared CCO 1 for additional traffic control and signs.

The contractor received non-working day for today due to rain. They could not work in full force.

I worked on SWPPP review.

Tuesday Contract Day: 6 February 21, 2006 Weather: Clear WD: 0

Security Paving did not work today since weather forecast called for rain. The ground was saturated from last night's heavy rain and contractor received non-working day for wet grade.

I took CCO 1 to contractor for signature and dropped it at City of Agoura Hills.

The Contractor complained to me again about objects within the City's right of way for Access Road that have not been cleared up yet.

I completed my SWPPP review and sent unofficial comment to the contractor. I asked the designer to provide me an electronic copy of the conceptual SWPPP referenced in the SP.

One of the PCMS signs did not work properly after the rain. I called the contractor to fix it in the late afternoon.

Wednesday Contract Day: 7 March 01, 2006 Weather: Clear WD: 0

Contractor worked today on clear and grub. Some materials were removed from the Access Rd area. Fence Factory worked on clearing their materials from the corner of their property that is within project R/W.

No parking signs were posted along Roadside Dr.

Contractor corrected the message on PCMS for S/B Kanan Rd.

I attended 2 hour training for Lead Awareness provided by the Contractor and required by the spec.

I talked to Mr. Peter Lewis, Manager of Agoura Self Storage regarding project work. Contractor removed portion of their chain link fence towards Roadside Dr leaving it exposed and open. He wanted more secure fence or security guard for tonight. I asked the contractor what will they place there and they installed construction orange plastic fence. I talked with C. Wenzel of Security Paving regarding this issue and reminded him that according to the Standard Specification they are responsible for preservation of property and protection of existing facilities. I urged him to install temporary chain link fence instead of orange plastic fence.

Contractor utilized their excavator to move the trailer in the way with the owner, Don Goodrow present. The only remaining obstacle is the semi-truck.

Contractor worked late and installed SWPPP entrance protection at 2 entrances at Roadside Dr. One was installed at Access Rd and the other at their yard.

The information contained in this report does not relieve the Contractor of its responsibility to construct the structure in accordance with plans, specifications and applicable codes.

Thursday Contract Day: 8 March 02, 2006 Weather: Clear WD: 1

I met with J.Thorsen of City of Agoura Hills, provided him an update on work and picked up "Conceptual SWPPP" on a CD. I asked the designer to send me SWPPP drawings in PDF format since I could not open Microstation files. All obstacles have been cleared for the contractor on Access Rd.

I warned the contractor that the rain is forecasted for tomorrow and that they need to get ready for it and install required BMP's. I worked with the contractor on SWPPP items. They were installing them as the work progressed. At one point I asked them to stop the removal until silt fence is placed along the existing channel next to Access Rd.

I talked to the Agoura Self Storage several times about temporary fence. The Contractor helped them move the boat that is within the R/W area on their property. C. Wenzel of Security Paving informed me that Fence Factory will not be able to install temporary fence today.

I left messages for J. Roth of The Gas Co. and K. Heinicke of SC Edison in order to get an update on their work schedule.

I scheduled the meeting with Caltrans Structures Materials Representative, T. Lu and contractor for next Tuesday at 9 AM in the trailer.

I talked to R. Slayman of MNS that will be performing material testing for the project, and he said that he will be point of contact for scheduling testing. I told him that contractor probably will need a compaction test next week.

Contractor asked me for compaction test for tomorrow, I told him it will rain and we need more notice. They asked for Monday compaction test but it may rain again.

Friday Contract Day: 9 March 03, 2006 Weather: Rain WD: 1

Contractor continued work on clear and grub at access road and BMP installation.

I met with Agoura Self Storage Assistant Manager and showed him the temporary easement on our plans and asked him to move items that are in the way. He was surprised about how large the easement is but will take care of it. Fence Factory installed temporary chain link fence at Roadside Dr next to storage.

I talked to Binh Nguen of Caltrans regarding signal timing at Canwood and Kanan Rd. Contractor is planning to close Canwood St. on Monday so timing has to be adjusted. The Contractor will confirm the work depending on weather conditions on Monday morning.


I scheduled a field meeting with SC Edison for next Tuesday at 1 PM to go over their work.

I returned phone call to Jeff Roth of The Gas Co but could not reach him, left message.

I contacted Nancy Fox Fernandez of Rincon Consultants, Inc. in order to schedule a meeting with the contractor and permitting agencies regarding work at Medea Creek.

TIME ELAPSED: NTP February 21, 2006

PERCENT COMPLETE: 0%



RE

Signature

Title