



REPORT TO CITY COUNCIL

DATE: DECEMBER 14, 2016

TO: HONORABLE MAYOR AND MEMBERS OF THE CITY COUNCIL

FROM: GREG RAMIREZ, CITY MANAGER 

BY: RAMIRO ADEVA, DIRECTOR OF PUBLIC WORKS /CITY ENGINEER 

SUBJECT: NOTICE OF COMPLETION FOR THE JOINT FISCAL YEAR 2016-17 STREET RESURFACING PROJECT; NIB 16-03

On April 13, 2016, the City Council approved an agreement with the City of Westlake Village in order to proceed with the 2016-17 Street Resurfacing Project as a joint project. The agreement stated the two cities would pay for the work done in their respective cities, with the exception of the mobilization costs which would be divided evenly. The City of Westlake Village would oversee the advertising, bid award, and contract administration portions of the project, with each city overseeing the construction portions of the project within their respective boundaries.

On June 22, 2016, the City Council authorized the contract award for the annual street resurfacing project to All American Asphalt, in the amount of \$1,622,905.00. The Agoura Hills' portion of the work consisted of resurfacing the following:

- Agoura Road - between Lewis Road and Hydepark Drive
- Calle Robleda
- Canwood Street - 700 feet west of Kanan Road
- Laura La Plante Drive
- Lewis Place
- Lewis Road – between Agoura Road and Laura La Plante Drive
- Renee Drive
- Roadside Drive - between Kanan Road and Cornell Road

In addition to the streets mentioned above, eight (8) ADA curb ramps were constructed within the project area, and two (2) bus pads were constructed near Agoura Road and Calle Montecillo.

The total project cost for the work completed in Agoura Hills was \$675,910.05. This year's project was solely funded with special funds and no general funds. The City Council allocated \$375,000 of Prop. "C" Funds, \$210,000 of Measure "R" Local Return Funds, \$61,000 of Surface Transportation Program Local (STP-L) Funds, and \$40,000 of Rubberized Asphalt Concrete (RAC) Grant Funds, for a total of \$686,000 to complete the project.

The work was completed within budget, performed to the satisfaction of staff, and is expected to serve the community well for many years to come.

RECOMMENDATION

Staff respectfully recommends the City Council approve, and accept as complete, the work of All American Asphalt for the Joint Fiscal Year 2016-17 Street Resurfacing Project; NIB 16-03.